

Ref Copy

02.08-10/1/96-00212

**Contractor's Closeout Report
Time Critical Removal Action Plan
Soil Remediation
Operable Unit 11, Site 80
MCB Camp Lejeune
Jacksonville, North Carolina**

Contract No. N62470-93-D-3032
Delivery Order 0100

Volume I of III

Prepared for:

**Department of the Navy
Atlantic Division
Naval Facilities Engineering Command
Norfolk, VA**

Prepared by



**OHM Remediation
Services Corp.**
A Subsidiary of OHM Corporation

5335 Triangle Parkway, Suite 450
Norcross, GA 30092

October 1996

OHM Project No. 18319


Contractor's Closeout Report
Time Critical Removal Action Plan
Soil Remediation
Operable Unit 11, Site 80
MCB Camp Lejeune
Jacksonville, North Carolina

Prepared for:

DEPARTMENT OF THE NAVY
Contract No. N62470-93-D-3032
Delivery Order 0100

Prepared by

OHM Remediation Services Corp.
Norcross, Georgia


James A. Dunn, Jr., P.E.
Project Manager


John P. Franz, P.E.
Program Manager

October 1996

OHM Project No. 18319

TABLE OF CONTENTS

EXECUTIVE SUMMARY

1.0	INTRODUCTION	1-1
1.1	Site Background	1-1
1.2	Site Description	1-2
1.3	Summary of Remedial Investigation	1-4
1.4	Site Soil Remediation Goals	1-4
2.0	SUMMARY OF ACTION	2-1
2.1	Submittals	2-1
2.2	Waste Characterization	2-2
2.3	Soil Field Pre-Excavation Screening	2-2
2.4	Excavation of Contaminated Soils	2-2
2.5	Confirmation Sampling	2-3
2.6	Well Abandonment	2-3
2.7	Relocation of the Trailer	2-3
2.8	Backfilling and Revegetation	2-3
3.0	FINAL HEALTH AND SAFETY REPORT	3-1
3.1	Mobilization and Site Preparation	3-1
3.2	On-site Operations	3-1
3.3	Training Requirements	3-2
3.4	Accidents and/or Injuries	3-2
4.0	SUMMARY OF RECORD DOCUMENTS	4-1
5.0	FIELD CHANGES AND CONTRACT MODIFICATIONS	5-1
5.1	Field Changes	5-1
5.2	Contract Modifications	5-1
6.0	SUMMARY OF CHEMICAL AND GEOTECHNICAL TESTING	6-1
6.1	Waste Characterization	6-1
6.2	Pre-Excavation Field Screening Analysis	6-3
6.3	Pre-Confirmation Field Screening Analysis	6-4
6.4	Confirmation Analyses	6-4
7.0	OFF-SITE DISPOSAL OF MATERIAL	7-1
8.0	QUALITY CONTROL SUMMARY	8-1

TABLES

Table 1.1	Remediation Goals for OU No. 11 - Surface Soils
Table 4.1	Submittal Register
Table 6.1	Summary of Soil Waste Characterization Parameters
Table 6.2	Summary of Soil Waste Characterization Analytical
Table 6.3	Summary of Off-Site Laboratory Soil Field Screening Samples
Table 6.4	Off-Site Soil Confirmation Analytical Summary
Table 6.5	Summary of Results of Soil Confirmation Samples 1/16/95
Table 6.6	Summary of Results of Soil Confirmation Samples 1/16/96
Table 7.1	Summary of Off-site Waste Disposal

TABLE OF CONTENTS - CONTINUED

FIGURES

(located in Appendix A)

- Figure 1.1 Vicinity and Site Location Map
- Figure 1.2 Site Plan
- Figure 2.1 Limits of Excavation
- Figure 2.2 Limits of Excavation Survey Points
- Figure 6.1 Soil Pre-Excavation Screening Sample Locations
- Figure 6.2 Soil Confirmation Sample Locations

APPENDICES

- Appendix A As-Built Drawings
- Appendix B Photographic Documentation
- Appendix C Waste Manifests
- Appendix D Disposal Certification
- Appendix E QC Documentation
- Appendix F QC Analytical Report
- Appendix G Chain-of-Custody
- Appendix H Analytical Data
- Appendix I Well Abandonment Information
- Appendix J Daily Safety Meeting Logs

EXECUTIVE SUMMARY

From March 1996 to August 1996, OHM Remediation Services Corp. (OHM) performed removal and disposal of approximately 988 tons pesticide contaminated soils at Operational Unit 11, Site 80, Marine Corps Base Camp Lejeune, North Carolina. OHM's project activities involved excavation, clearing and grubbing, sampling, backfill, and transportation and disposal of the contaminated soil.

A field gas chromatogram (GC) was utilized to screen potential "hot spots" in the areas of concern (AOC). A 10 ft by 10 ft grid was established at each of the eight AOCs and samples collected from in each grid. Samples were analyzed for the contaminants of concern and limits of excavation determined by levels of contamination present versus the remedial goal established by Baker. Areas identified at contaminated were excavated to a depth of approximately one-foot load directing into trucks for transport to an off-site disposal site.

Confirmation sampling performed upon completion of excavation activities revealed that soils remaining on-site exhibited concentrations of constituents of concern below the action levels for soil remediation goal identified in Bakers letter to LANTDIV dated May 14, 1996. Site restoration included placement of clean backfill from the Base borrow area and re-vegetation.

1.0 INTRODUCTION

This Contractor's Closeout Report summarizes action taken during the removal and disposal of contaminated soil at Operational Unit 11, Site 80, at Marine Corps Base (MCB) Camp Lejeune, North Carolina. This closeout report has been prepared for the Department of the Navy, Naval Facilities Engineering Command (NAVFAC), Atlantic Division (LANTDIV) under Multi-Contaminant Remedial Action Contract (RAC), Contract Number N62470-93-D-3032 by OHM Remediation Services Corp. (OHM). This closeout report was developed in accordance with the 100% Technical Specifications prepared by Baker dated December 15, 1995, Section 01010, Paragraph 1.3.1.10 and Section 7.0 of OHM's Work Plan dated April 1996. OHM has completed all activities as required by Delivery Order No. 0100: Soil Remediation Operable Unit 11 at Site 80 Marine Camp Lejeune, North Carolina, in accordance with the 100% Statement of Work and Technical Specifications prepared by Baker dated December 15, 1996 and OHM's Work Plan dated April 1996.

The contaminated soil generated during the excavation was transported off-site to an EPA approved disposal facility. Further groundwater assessment and/or remediation is presently being addressed by the Department of the Navy and is not included in this Contractor's Closeout Report.

1.1 SITE BACKGROUND

MCB Camp Lejeune was placed on the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA), National Priorities List (NPL) effective October 4, 1989 (54 Federal Register 41015, October 4, 1989). Subsequent to this listing, the United States Environmental Protection Agency (USEPA) Region IV, the North Carolina Department of Environment, Health and Natural Resources (NCDEHNR) and the United States Department of the Navy (DoN) entered into a Federal Facilities Agreement (FFA) for MCB Camp Lejeune. The primary purpose of the FFA was to ensure that environmental impacts associated with past and present activities at MCB Camp Lejeune were thoroughly investigated and appropriate CERCLA response/Resources Conservation and Recovery Act (RCRA) corrective action alternatives were developed and implemented as necessary to protect the public health and the environment.

Based on the results of the Remedial Investigation (RI) conducted at Site 80 (Baker Environmental, Inc., (1995), contaminated surface soil may present an imminent threat to human health and the environment. As a result, the remediation of this surface soil is being conducted as a Time Critical Remedial Action (TCRA). The TCRA includes excavation of the pesticide-contaminated surface soil and disposal of the soil in an appropriate treatment/disposal facility.

1.2 SITE DESCRIPTION

MCB Camp Lejeune is a training base for the U.S. Marine Corps, located in Onslow County, North Carolina. The Base covers approximately 170 square miles and includes 14 miles of coast line. MCB Camp Lejeune is bounded to the southeast by the Atlantic Ocean, to the northeast by State Route 24, and to the west by U.S. Route 17. The town of Jacksonville, North Carolina is located north of the Base. The remedial action area, OU 11, is one of 17 operable units within Camp Lejeune. OU No. 11, as shown in Figure 1.1, is located on the southern bank of Northeast Creek at MCB Camp Lejeune.

Site 80, located northwest of Brewster Boulevard within the Paradise Point Golf Course, is referred to as the Paradise Point Golf Course Maintenance Area. The site consists of a 1-acre area which is relatively flat, with a slight slope to the northeast. Site elevations vary from 3 to 26 feet above mean sea level (MSL).

Figure 1.2 presents a site map of the specific area of interest as developed by Baker during the Remedial Investigation. The eight areas of concern (AOC) shown on this figure are those that contain pesticide compounds in concentrations exceeding the Remedial Action Objectives for surface soil discussed in Section 2.0. Site 80 features include a machine shop (Building 1916), a maintenance building (Building 600), and a maintenance wash-down area consisting of a concrete wash pad and sump. The wash pad is used to clean golf course maintenance equipment and the sump is used to collect water and oil run-off generated from the equipment cleaning. Water and oil collected by the sump travels into an oil/water separation pit located southeast of the wash pad (Baker, 1994).

A drainage ditch is located east of the wash-down area. During a March 1994 site reconnaissance, surface water run-off was observed flowing southeast across the site toward the drainage ditch. Groundwater flow direction in the shallow aquifer is generally toward the northeast with a mounding effect near the wash-down area.

The northeast portion of the site contains several large soil mounds that are overgrown with small pines. There is an open area located south of the mounds where golf course maintenance debris (i.e., tree limbs, lawn clippings, wooden timbers, and brush piles) is deposited. Evidence of burning operations conducted within this open area was documented during the March 1994 site reconnaissance. These soil mounds were generated from the installation of golf course ponds along the fairways in the late 1980s. It has been reported that wastes were disposed of on or around the mounds. However, the types of waste that were disposed and the exact disposal locations are unknown. Employees of the maintenance garage were instructed not to use the soil from this area for fill material (Baker, 1994).

In addition, old maintenance equipment has been deposited in the open and wooded areas surrounding Building 600. Two drums identified during the March 1994 site reconnaissance were removed from the site by activity personnel. These drums were located northeast of Building 600 just across the machine shop road (Baker, 1994). However, the contents of the drums are unknown.

Currently, a mobile trailer is stationed within the west/northwest portion of the site (i.e., the area located north of the machine shop road and east of the golf course road). Base personnel reported that a leach field associated with the golf course's sanitary sewer system is also located within this area. However, the exact location of the leach field is not known. Based on an average depth to groundwater of 13 feet below land surface (bls) in this area, the leach field is most likely located at a shallow depth.

The Paradise Point Golf Course was constructed in the 1940s and Building 1916 was constructed in 1946. Reportedly, Site 80 has been used as a maintenance area since the initial construction of the golf course. Today, the maintenance area is still in operation. Current golf course maintenance operations include the machine shop (a potential source of waste oils), the equipment wash-down area (a potential source of contaminated wash water), and the routine preparation of pesticides and herbicides for spraying.

1.3 SUMMARY OF REMEDIAL INVESTIGATION

In June 1991, Halliburton, NUS conducted surface soil, subsurface soil, groundwater, surface water and sediment investigations at Site 80. Results of their investigation indicated that some of the surface soil and subsurface soils contained pesticides.

In October 1994, Baker initiated an RI consisting of surface soil, subsurface soil, and groundwater investigations. From June through July 1995, an additional round of soil and groundwater samples were collected to further characterize the west/northwest portion of the site. Subsurface soil samples were not collected from the center of the west/northwest area to avoid contact with the underground leach field. Analytical results for pesticides during the RI indicated the presence of pesticides in the northwest and lawn area of the site.

1.4 SITE SOIL REMEDIATION GOALS

The objective of the remedial action at OU No. 11 was to remove and dispose of contaminated soils which have contaminants of concern exceeding the established remediation goals. Under this approach, potential risks due to contaminated soil exposure would be reduced.

The risk-based remediation goals for surface soils from OU No. 11 were revised from those presented in the Baker 100% Basis of Design document dated December 15, 1995 to match the industrial worker Risk-based Criteria (RBCs). The revised remediation goals were obtained from Attachment A of Baker's letter to LANTDIV dated May 14, 1996 (Refer to Appendix E). Table 1.1 presents the applicable remediation goals for contaminated surface soils.

Table 1.1 Remediation Goals for OU No. 11 - Surface Soils	
<i>Contaminant of Concern</i>	<i>Remediation Goal for Surface Soil ($\mu\text{g}/\text{kg}$)</i>
Aldrin	340
Dieldrin	360
4,4'-DDD	2,400
4,4'-DDT	1,700
alpha-Chlordane	4,400
gamma-Chlordane	4,400

2.0 SUMMARY OF ACTION

Upon receipt of the Notice-to-Proceed from LANTDIV, OHM commenced preparatory activities for the project such as plan preparation and review for all site activities. The work was categorized into definable phases for economical and efficient execution of the work. Listed below are the major phases of the site work that were performed from March 1996 to August 1996 to fulfill the project specifications:

- Phase 1 – Submit work plans, and sample and analyze soil at AOCs to characterize the soil for disposal.
- Phase 2 – mobilization of all equipment and personnel to the site. This also included survey and staking a 10-foot grid at each AOC.
- Phase 3 – Pre-excavation field screening sampling and analysis to determine the limits of excavation.
- Phase 4 – excavation and disposal of contaminated soils and disposal of liquids generated during decontamination.
- Phase 5 – confirmation sampling and analyses of the excavated areas.
- Phase 6 – backfilling the excavation and seeding with grass.
- Phase 7 – demobilization of all equipment and personnel from the site.

The following sections provide more detail on specific events that were performed to support the major site work efforts.

2.1 SUBMITTALS

On April 1, 1996, OHM submitted plans for Delivery Order No. 100. The plans consisted of a Work Plan, Materials Transportation and Disposal Plan, Environmental Protection Plan, Sampling and Analysis Plan, Construction Quality Control Plan, and Site-Specific Health and Safety Plan. The plans provided a description of the project objectives, schedule, sampling, analysis, decontamination, site work, excavation, construction, storage, transportation, quality control, and disposal requirements that would be implemented to fulfill the requirements of the project specifications. The plans were reviewed and approved by LANTDIV. On May 15, 1996 OHM issued revisions to these plans reflecting

changes in the remediation action levels as proposed by Baker Environmental and agreed to by LANTDIV and the Regulators.

2.2 WASTE CHARACTERIZATION

On March 11, 1996, OHM collected a composite sample of contaminated soil for waste characterization analysis to obtain disposal approval at the disposal site. Results of the soil analyses were submitted to various disposal facilities to develop waste profiles and to obtain disposal pre-approval and pricing. The completed waste profiles for the selected facility was submitted to the Base for final approval.

2.3 SOIL FIELD PRE-EXCAVATION SCREENING

A pre-construction meeting was held on April 18, 1996, at MCB Camp Lejeune. Activities included the delivery of equipment and personnel to the project site. The eight AOCs, AOC 1-12, AOC 13-16, AOC 17-20, AOC 21-24, AOC 25-28, AOC 29-32, AOC 33-38, and AOC 39-42 were surveyed and a 10-foot grid laid out as shown in Figure 6.1.

Portions of the site were cleared and grubbed to allow access for sampling and excavation of contaminated soil. The debris generated during this phase was left piled on-site as directed by the Navy Technical representative (NTR).

2.4 EXCAVATION OF CONTAMINATED SOIL

All necessary measures for site drainage, siltation, and erosion control were implemented. All excavations were diked and diversion ditches constructed to minimize contaminant migration from the site. Soil in areas identified during pre-excavation field screening as contaminated was excavated to a depth of approximately 1 foot. The horizontal extent of excavation is shown in Figure 2.1.

The contaminated soils were removed using an excavator, loaded directly into transport vehicles, and routed to the off-site permitted disposal facility operated by Michigan Disposal, Inc. in Belleville, Michigan. The excavation activities removed approximately 988 tons of contaminated soils. To mitigate the spread of contaminants off-site, the trucks were decontaminated by brushing the tires and sides of the truck bed to remove soil and/or debris prior to leaving the site. No water was used during decontamination activities.

Photographic documentation of the performance of the project activities is provided in Appendix B.

2.5 CONFIRMATION SAMPLING

Following the initial excavation, screening confirmation samples were collected and analyzed on-site by the OHM chemist to confirm that the contaminant level in the adjacent soil were below the remedial goal. Additional excavation was performed adjacent on an as need basis until on-site analyses indicated the soil contaminant levels were below the remedial goals. Confirmatory samples were collected and sent to an off-site Laboratory to verify that the contaminant levels in the soil samples from the soil adjacent to the excavation were below the remedial goals. Off-site confirmation laboratory results did not detect the presence of contaminants above the remedial goals. Refer to Section 6 for a discussion of the test results of confirmation samples.

2.6 WELL ABANDONMENT

Existing monitoring well number MW-3 located in the northeast quadrant of AOC 33-38 was abandoned during the remediation of this AOC in accordance with all North Carolina regulations. The location of this well is shown on Figure 1.2. In May 1996, Groundwater Protection, Inc. under OHM's supervision filled the 35 feet deep, 2-inch diameter well depth with grout (Portland cement and bentonite) which was tremied into the borehole. Once the grout hardened, the surface area was smoothed and any remaining appurtenances or debris were removed from the area. The well abandonment record is included in Appendix I.

2.7 RELOCATION OF THE TRAILER

The existing trailer located in AOC 1-12 was relocated to a temporary location in April 1996 to allow removal of the contaminated soil under it. The trailer was not moved back to its original location as directed by the Base.

2.8 BACKFILLING AND REVEGETATION

Upon completion of field construction activities, excavated areas were backfilled with soils from the Base borrow area. The backfill was compacted utilizing the heavy equipment on-site. Once the areas were brought to the approximate original grade, the area was prepared for planting grass. The disturbed areas were fertilized and seeded. An as-built drawing of the site which depicts the excavation area is presented in Figure 2.1.

3.0 FINAL HEALTH AND SAFETY REPORT

3.1 MOBILIZATION AND SITE PREPARATION

The site set-up for MCB Camp Lejeune, North Carolina, included the following:

- The OHM Field Office at Lot 203 was used for this project.
- Prior to the start of on-site operations, all on-site OHM personnel read, understood and signed the OHM Site-Specific Health and Safety Plan (HASP). In accordance with OSHA requirements, the following items were set-up on-site:
 - Employee Right-To-Know poster and station
 - Material Safety Data Sheets (MSDSs) for all on-site chemicals
 - Hospital route and map posted in the command center and a copy placed in the glove compartments of all site vehicles
 - Site-specific evacuation plan posted in the command center
 - Exit signs posted in the command center

3.2 ON-SITE OPERATIONS

The excavation and disposal of pesticide contaminated soil at Operational Unit (OU) 11, Site 80 MCB Camp Lejeune, North Carolina, included these tasks:

- Relocation of a trailer
- Abandonment of a monitoring well
- Soil excavation and off-site disposal of contaminated soils
- Site sampling
- Backfill and site restoration

Prior to excavation of the soil, all utility companies were notified to locate their lines in the area. Daily Safety Meeting Logs are included in Appendix J.

All sampling of soil was performed in Level C Personal Protective Equipment (PPE) which included MSA air purifying respirator with attached MSA GMC-H type cartridges, tyvek and hood, sample gloves, hard hat, steel toe shoes, and vinyl booties. Safety issues stressed during work activities included good housekeeping and heat stress.

Relocation of the trailer, surveying, excavation, backfill operations, and hydro-seeding were performed in Level D PPE. These tasks required protective clothing including hard hat, safety glasses, steel toe boots and cotton gloves. Safety issues stressed during work

activities included good housekeeping, heat stress, shoring and trenching requirements, and communication system for site personnel.

3.3 TRAINING REQUIREMENTS

OHM employees, subcontractors and site visitors allowed access to work areas were required to have completed the 40-hour health and safety training course for Hazardous Waste Site Operations in accordance with 29 CFR 1910.120 and had to read, understand and sign the HASP.

3.4 ACCIDENTS AND/OR INJURIES

The project was completed without an OSHA Reportable Accident or Lost Time Injury.

4.0 SUMMARY OF RECORD DOCUMENTS

A tabular summary of the record documents submitted to the Navy Technical Representative for Delivery Order 100 is presented in Table 4.1.

Table 4.1 - Submittal Register

Spec. No.	SD No. and Type of Submittal Material or Product	Spec. Para. No.	Approval by CO	Gov. or A/E Reviewer	Trans. Control No.	Planned Sub. Date	Action Code	Date of Action	Date Forwarded to Appr. Auth./Date Received from Contr.	Date Forwarded to Other Reviewer	Date Received from Other Reviewer	Action Code	Date of Action	Mailed to Contr./Recd. from Appr. Auth.	Remarks
a	b	c	d	e	f	g	h	i	j	k	l	m	n	o	p
01010	SD-09, Reports	1.2.1													
	Work Plan	1.2.1.1				4/1/96						A/N	5/15		
01010	SD-18, Records	1.3.1													
	As-built Records	1.3.1.1				Closeout Rpt									
	Environmental Conditions Rpt	1.3.1.2				4/1/96						A/N	5/15		
	Network Analysis Diagram	1.3.1.3				4/1/96						A/N	5/15		
	Status Reports	1.3.1.3				Monthly									
	QC Meeting Minutes	1.3.1.4				Weekly									
	Test Results Summary Report	1.3.1.5				As rec. from lab									
	Contractor Production Report	1.3.1.6				Daily									
	QC Report	1.3.1.7				Closeout Rpt									
	Rework Items List	1.3.1.8				NA									
	Permits	1.3.1.9				As received									
	Contractors Closeout Report	1.3.1.10				Closeout Rpt									
01430	SD-08, Statements	1.2.1				NA									
	Sample Log	1.3.1				Closeout Rpt									
01430	SD-12, Field Test Reports	1.2.2				NA									
	Confirmation Sampling	1.3.3				Closeout Rpt									
01561	SD-02, Manufacturer's Catalog Data	1.3.1				NA									
	Silt Fence	2.1				NA									
	Dust Suppressors	2.2.3				NA									
01561	SD-04, Drawings	1.3.2				NA									
	Erosion Control Plan	1.3.2.1				Work Plan						A/N	5/15		
02102	SD-14, Samples	1.1.1				NA									
	Tree Wound Paint	2.1				NA									
02220	SD-04, Drawings	1.3.1				NA									
	Required Data	1.3.1.1				NA									
02220	SD-09, Reports	1.3.2				Closeout Rpt									
	Remediation Closeout Report	1.3.2.1				Closeout Rpt									
02220	SD-12, Field Test Reports	1.3.3				NA									
	Fill and Backfill	2.1.2				NA									

N/A = Not Applicable

5.0 FIELD CHANGES AND CONTRACT MODIFICATIONS

5.1 FIELD CHANGES

During field operations, weekly progress meetings were held with the Navy Technical Representative (NTR). During these meetings, items of concern and project status were discussed. Field changes were discussed and implemented when conditions dictated. The following is a summary of changes agreed to by OHM and the Navy with a brief explanation:

- Transport vehicles were routed through clean zones only. Decontamination of transport vehicles was performed by brushing loose soil from the tires.
- Directed to leave office trailer in new location

5.2 CONTRACT MODIFICATIONS

During the course of the project, one contract modification was made. Modification No. 01 was issued by LANTDIV on March 11, 1996, to remove the pesticide contaminated soils from eight AOCs. This resulted in an increase of delivery order amount by \$592,953.00.

6.0 SUMMARY OF CHEMICAL AND GEOTECHNICAL TESTING

During the course of the project, chemical analyses of the site soils was used to direct the excavation and disposal activities to ensure that the project requirements were fulfilled. Various sampling and analytical events were conducted to achieve the project goals. Listed below are the chemical analytical events that were conducted for this project.

- Waste characterization by an off-site laboratory of a soil sample collected from the AOCs.
- Field screening by an on-site laboratory equipped with a gas chromatograph of discrete soil samples from each AOC to assist in determining the area to be excavated.
- Confirmation by an on-site chemist with a gas chromatograph of discrete soil samples from the bottom and sides of the excavation pits for the contaminants of concern of each individual location
- Confirmation analyses by an off-site laboratory of discrete soil samples from the bottom and sides of the excavation pits for the contaminants of concern of each individual location

The following paragraphs discuss the general results of the sampling events and actions taken based on those results.

6.1 WASTE CHARACTERIZATION

Prior to the excavation of soils, an OHM technician collected a composite samples from the AOCs. On March 11, 1996 collected waste characterization sample number CLJ-WC-001 from two soil points six inches below lands surface. The soil waste characterization sample was documented, preserved and shipped overnight to OHM Analytical Division. The soil samples were analyzed for the parameters listed in Table 6.1.

Table 6.1 Summary of Soil Waste Characterization Parameters	
<i>Parameter</i>	<i>Reference/Analytical Method</i>
Conventional Paint Filter Test (Free Liquid)	SW-846/9095
RCRA Characteristics Reactive Sulfide Flash Point, Seta Flash Reactive Cyanide pH, Electrode (Soil)	SW-846/7.3.4.2 SW-846/1020 SW-846/7.3.3.2 CLP/1.7.1.1
Metals Total Metals Mercury by Cold Vapor Selenium by GFAA Thallium by GFAA	SW-846/6010 SW-846/7471 SW-846/7740 SW-846/7841
Organics Pesticides/PCBs by GC Semi-volatile Compounds by GC/MS Volatile Compounds by GC/MS	SW-846/8080 CLP SOW/OLMO3.1 CLP SOW/OLMO3.1
RCRA TCLP Leachate Preparation Herbicides by GC Pesticides by GC Metals Mercury by Cold Vapor Semi-volatile Compounds by GC/MS Volatile Compounds by GC/MS	SW-846/1311 SW-846/8150 (1) SW-846/8080 SW-846/6010 SW-846/7470 CLP SOW/OLMO3.1 CLP SOW/OLMO3.1

The complete results and data sheets for these analyses are included in this report in Appendix H and summarized in Table 6.2. This information was forwarded to the identified disposal facilities for disposal approval. Based on these results, the disposal facilities approved the disposal of the materials. Pesticide-contaminated soil was disposed of at the permitted Michigan Disposal, Inc. facility in Belleville, Michigan.

Table 6.2 Summary of Soil Waste Characterization Analytical (Sample CLJ100-WC1, collected 3/11/96)		
<i>Parameter</i>	<i>Units</i>	<i>Level</i>
Pesticides		
4,4' DDD	mg/kg	3,610
4,4' DDE	mg/kg	BDL
4,4' DDT	mg/kg	827
Total Metals Total		
Aluminum	mg/kg	2,420
Arsenic	mg/kg	20.4
Barium	mg/kg	30.6
Cadmium	mg/kg	1.84
Calcium	mg/kg	7,610
Chromium	mg/kg	59.4
Copper	mg/kg	10.6
Iron	mg/kg	3,800
Lead	mg/kg	70.3
Manganese	mg/kg	41.3
Mercury	mg/kg	3.61
Vanadium	mg/kg	6.78
Zinc	mg/kg	83.2
TLCP Leachate Metals		
Arsenic	mg/L	.068
Cadmium	mg/L	.012

Note: Analytes not listed in this table were below laboratory detection limits.

6.2 PRE-EXCAVATION FIELD SCREENING ANALYSIS

OHM laid out a 10-foot by 10-foot grid in each of the eight AOC identified by Baker. A discrete grid sample was collected at a depth of six-inches at each grid point. Figure 6.1 shows the location of the screening samples. Samples were analyzed for pesticide contamination using an on-site laboratory. Results were compared with the remedial goals to determine the initial excavation limits. Off-site pre-excitation off-site analysis was also performed. Table 6.3 summarizes the results of the off-site pre-excitation sample analyses and the analytical report is included as Appendix H. The on-site analytical results are also included as Appendix H.

**Table 6.3
Summary of Off-Site Laboratory Soil Field Screening Samples**

<i>Sample Name</i>	<i>Aldrin</i>	<i>g-Chlordane</i>	<i>a-Chlordane</i>	<i>Dieldrin</i>	<i>4,4' DDD</i>	<i>4,4' DDT</i>	<i>4,4' DDE</i>
CLJ100-FS-022				13	19	18	38
CLJ100-FS-23		25	25	200	58	120	
CLJ100-FS-033		54	66	65	93	83	65

Notes:

1. Samples collected on 4/18/96 and recorded on chain-of-custody No. 166541.
2. Analyses performed off-site by CKY Inc., EPA Analytical Method 8080.

6.3 PRE-CONFIRMATION FIELD SCREENING ANALYSES

Confirmation samples were collected discrete soil samples from the bottom and sides of the excavation pits for the contaminants of concern of each individual location. The sample locations are shown in Figure 6.2. The samples were analyzed by an on-site chemist with a gas chromatogram. The results of the on-site analyses is presented in Appendix H.4.

6.4 CONFIRMATION ANALYSES

After excavation of the contaminated soils, dual grab confirmation samples and grab confirmation samples were collected to verify that all soil with contaminant levels above the remedial goals had been removed. One sample was analyzed on-site and the other routed to the off-site laboratory. Samples found contaminated by the field GC were not analyzed by the off-site laboratory. Confirmation samples collected are listed in Table 6.4. One samples was taken from the each 500 square feet of pit excavation area and one sample per each 50 linear feet along each side wall of the excavation. The sample locations are shown in Figure 6.2. The soil samples collected from the excavations following removal of the soils with contaminant levels above the remedial goal were analyzed by CKY Inc. for the pesticides by analytical method 8080. These sample locations are shown in Figure 6.2.

Confirmation laboratory results from samples collected from the bottom and walls of the excavation detected the presence of the contaminants of concern below the remedial goal.

Confirmation result detected dieldrin at a maximum of 260 ug/kg which is below the remediation goal of 360 ug/kg; 4,4'-DDD at a maximum of 1,300 ug/kg which is below the remediation goal of 2,400 ug/kg, and 4,4'-DDT at a maximum of 610 ug/kg which is below the remediation goal of 1,700 ug/kg. The confirmation samples indicated that only sample number CLJ100-CS-66 had alpha-chlordane and gamma-chlordane present above detection limits. Alpha-chlordane was detected at 220 ug/kg and gamma-chlordane was detected at

which is below their remediation goal of 4,400 ug/kg. Aldrin was not detected above detection limit in the confirmation samples.

**Table 6.4
Off-Site Soil Confirmation Analytical Summary
(ug/kg)**

Date	Chain-of-Custody No.	Sample No.	Sample Location	Date Sampled	Aldrin	alpha-Chlordane	gamma-Chlordane	4,4' DDD	4,4' DDE	4,4' DDT	Dieldrin
5/29/96	166571	CLJ100-CS-001	AOC1-12	5/29/96	BDL	BDL	BDL	BDL	BDL	280	50
5/29/96	166571	CLJ100-CS-002	AOC1-12	5/29/96	NA	NA	NA	NA	NA	NA	NA
5/29/96	166571	CLJ100-CS-003	AOC1-12	5/29/96	NA	NA	NA	NA	NA	NA	NA
5/29/96	166571	CLJ100-CS-004	AOC1-12	5/29/96	NA	NA	NA	NA	NA	NA	NA
5/29/96	166571	CLJ100-CS-005	AOC1-12	5/29/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/29/96	166571	CLJ100-CS-006	AOC1-12	5/29/96	NA	NA	NA	NA	NA	NA	NA
5/29/96	166571	CLJ100-CS-007	AOC1-12	5/29/96	NA	NA	NA	NA	NA	NA	NA
5/29/96	166571	CLJ100-CS-008	AOC1-12	5/29/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/29/96	166571	CLJ100-CS-009	AOC1-12	5/29/96	BDL	BDL	BDL	BDL	300	150	56
5/29/96	166571	CLJ100-CS-010	AOC1-12	5/29/96	BDL	BDL	BDL	BDL	390	440	40
5/29/96	166572	CLJ100-CS-011	AOC1-12	5/29/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/29/96	166572	CLJ100-CS-012	AOC1-12	5/29/96	BDL	BDL	BDL	BDL	110	BDL	35
5/29/96	166572	CLJ100-CS-013	AOC1-12	5/29/96	BDL	BDL	BDL	BDL	220	100	BDL
5/29/96	166572	CLJ100-CS-014	AOC1-12	5/29/96	BDL	BDL	BDL	150	BDL	BDL	67
5/30/96	166573	CLJ100-CS-015	AOC33-38	5/30/96	NA	NA	NA	NA	NA	NA	NA
5/30/96	166573	CLJ100-CS-016	AOC33-38	5/30/96	NA	NA	NA	NA	NA	NA	NA
5/30/96	166573	CLJ100-CS-017	AOC33-38	5/30/96	NA	NA	NA	NA	NA	NA	NA
5/30/96	166573	CLJ100-CS-018	AOC33-38	5/30/96	NA	NA	NA	NA	NA	NA	NA
5/30/96	166573	CLJ100-CS-019	AOC33-38	5/30/96	NA	NA	NA	NA	NA	NA	NA
5/30/96	166573	CLJ100-CS-020	AOC33-38	5/30/96	BDL	BDL	BDL	BDL	BDL	BDL	30
5/30/96	166573	CLJ100-CS-021	AOC33-38	5/30/96	NA	NA	NA	NA	NA	NA	NA
5/30/96	166573	CLJ100-CS-022	AOC33-38	5/30/96	BDL	BDL	BDL	BDL	BDL	BDL	110
5/30/96	166573	CLJ100-CS-023	AOC33-38	5/30/96	NA	NA	NA	NA	NA	NA	NA
5/30/96	166574	CLJ100-CS-024	AOC39-42	5/30/96	NA	NA	NA	NA	NA	NA	NA
5/30/96	166574	CLJ100-CS-025	AOC39-42	5/30/96	NA	NA	NA	NA	NA	NA	NA
5/30/96	166574	CLJ100-CS-026	AOC25-28	5/30/96	BDL	BDL	BDL	330	350	610	120
5/30/96	166574	CLJ100-CS-027	AOC39-42	5/30/96	NA	NA	NA	NA	NA	NA	NA
5/30/96	166574	CLJ100-CS-028	AOC29-32	5/30/96	BDL	BDL	BDL	BDL	230	300	250
5/30/96	166574	CLJ100-CS-029	AOC29-32	5/30/96	BDL	BDL	BDL	1,300	1,600	BDL	260
5/30/96	166574	CLJ100-CS-030	AOC29-32	5/30/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166577	CLJ100-CS-031	AOC25-28	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166577	CLJ100-CS-032	AOC29-32	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166577	CLJ100-CS-033	AOC29-32	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166577	CLJ100-CS-034	AOC29-32	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166577	CLJ100-CS-035	AOC29-32	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166577	CLJ100-CS-036	AOC29-32	5/31/96	BDL	BDL	BDL	120	950	BDL	110

**Table 6.4
Off-Site Soil Confirmation Analytical Summary
(ug/kg)**

Date	Chain-of-Custody No.	Sample No.	Sample Location	Date Sampled	Aldrin	alpha-Chlordane	gamma-Chlordane	4,4' DDD	4,4' DDE	4,4' DDT	Dieldrin
5/31/96	166577	CLJ100-CS-037	AOC29-32	5/31/96	BDL	BDL	BDL	BDL	180	BDL	30
5/31/96	166577	CLJ100-CS-038	AOC29-32	5/31/96	BDL	BDL	BDL	BDL	180	BDL	60
5/31/96	166577	CLJ100-CS-039	AOC29-32	5/31/96	NA	NA	NA	NA	NA	NA	NA
5/31/96	166577	CLJ100-CS-040	AOC29-32	5/31/96	BDL	BDL	BDL	170	120	BDL	43
5/31/96	166578	CLJ100-CS-041	AOC13-16	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166578	CLJ100-CS-042	AOC13-16	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166578	CLJ100-CS-043	AOC13-16	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166578	CLJ100-CS-044	AOC13-16	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	38
5/31/96	166578	CLJ100-CS-045	AOC13-16	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166578	CLJ100-CS-046	AOC17-20	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
5/31/96	166578	CLJ100-CS-047	AOC17-20	5/31/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166583	CLJ100-CS-048	AOC17-20	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166583	CLJ100-CS-049	AOC17-20	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166583	CLJ100-CS-050	AOC17-20	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	62
6/1/96	166583	CLJ100-CS-051	AOC17-20	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166583	CLJ100-CS-052	AOC17-20	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166583	CLJ100-CS-053	AOC17-20	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166583	CLJ100-CS-054	AOC17-20	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166583	CLJ100-CS-055	AOC17-20	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166583	CLJ100-CS-056	AOC1-12	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166584	CLJ100-CS-057	AOC1-12	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166584	CLJ100-CS-058	AOC1-12	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166584	CLJ100-CS-059	AOC1-12	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166584	CLJ100-CS-060	AOC1-12	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166584	CLJ100-CS-061	AOC1-12	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/1/96	166584	CLJ100-CS-062	AOC1-12	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	39
6/1/96	166584	CLJ100-CS-063	AOC1-12	6/1/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/4/96	166587	CLJ100-CS-064	AOC1-12	6/4/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/4/96	166587	CLJ100-CS-065	AOC39-42	6/4/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/4/96	166587	CLJ100-CS-066	AOC39-42	6/4/96	BDL	220	230	BDL	BDL	BDL	BDL
6/4/96	166587	CLJ100-CS-067	AOC33-38	6/4/96	NA	NA	NA	NA	NA	NA	NA
6/4/96	166587	CLJ100-CS-068	AOC33-38	6/4/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/4/96	166587	CLJ100-CS-069	AOC33-38	6/4/96	BDL	BDL	BDL	180	210	BDL	58
6/4/96	166587	CLJ100-CS-070	AOC33-38	6/4/96	NA	NA	NA	NA	NA	NA	NA
6/4/96	166587	CLJ100-CS-071	AOC33-38	6/4/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/4/96	166587	CLJ100-CS-072	AOC33-38	6/4/96	NA	NA	NA	NA	NA	NA	NA
6/4/96	166588	CLJ100-CS-073	AOC33-38	6/4/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/4/96	166588	CLJ100-CS-074	AOC29-32	6/4/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/4/96	166588	CLJ100-CS-075	AOC1-12	6/4/96	BDL	BDL	BDL	590	BDL	160	BDL

**Table 6.4
Off-Site Soil Confirmation Analytical Summary
(ug/kg)**

Date	Chain-of-Custody No.	Sample No.	Sample Location	Date Sampled	Aldrin	alpha-Chlordane	gamma-Chlordane	4,4' DDD	4,4' DDE	4,4' DDT	Dieldrin
6/4/96	166588	CLJ100-CS-076	AOC1-12	6/4/96	NA	NA	NA	NA	NA	NA	NA
6/4/96	166588	CLJ100-CS-077	AOC1-12	6/4/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/4/96	166588	CLJ100-CS-078	AOC1-12	6/4/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/4/96	166588	CLJ100-CS-079	AOC1-12	6/4/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166591	CLJ100-CS-080	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166591	CLJ100-CS-081	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166591	CLJ100-CS-082	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166591	CLJ100-CS-083	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166591	CLJ100-CS-084	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166591	CLJ100-CS-085	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	180
6/5/96	166591	CLJ100-CS-086	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166591	CLJ100-CS-087	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166591	CLJ100-CS-088	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166592	CLJ100-CS-089	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166592	CLJ100-CS-090	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166592	CLJ100-CS-091	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	260	160	180
6/5/96	166592	CLJ100-CS-092	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	140	BDL	BDL
6/5/96	166592	CLJ100-CS-093	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166592	CLJ100-CS-094	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/5/96	166592	CLJ100-CS-095	AOC1-12	6/5/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/6/96	166598	CLJ100-CS-096	AOC1-12	6/6/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/6/96	166598	CLJ100-CS-097	AOC33-38	6/6/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/6/96	166598	CLJ100-CS-098	AOC33-38	6/6/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/6/96	166598	CLJ100-CS-099	AOC33-38	6/6/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL
6/6/96	166598	CLJ100-CS-100	AOC33-38	6/6/96	BDL	BDL	BDL	BDL	BDL	BDL	BDL

Notes:

1. NA - Not analyzed
2. BDL - Below detection limit
3. Sample locations are shown on Figure 6.2 in this report.
4. Analyses performed by off-site laboratory, CKY Inc.

7.0 OFF-SITE DISPOSAL OF MATERIAL

All contaminated soils destined for off-site disposal facilities were transported by Robbie D. Wood, a licensed waste hauler. Forty-three truck loads containing approximately 988 tons of pesticide-contaminated soil were transported to Envotech Management Services Inc. in Belleville, Michigan. Chemical oxidation followed by stabilization was chosen as the disposal method. A summary of off-site hazardous waste disposal is presented in Table 7.1. All transportation and disposal was performed in accordance with state and federal regulations.

All trucks were weighed by the Base scales to establish their weight prior to being loaded. After loading, the trucks were re-weighed to calculate the weight of material hauled and ensure maximum load capacities were within their legal haul limits. The trucks were brushed to remove soil and debris from the vehicles tires and bed, the manifests were signed by Base personnel, and the trucks released for travel to the disposal facility. Copies of the waste manifests are included in this report as Appendix C, and disposal certification for the hazardous waste is located in Appendix D.

**Table 7.1
Summary Of Disposal Of Pesticide Contaminated Soils, Hazardous Waste, At Michigan
Disposal Inc., Belleville, Michigan**

<i>Date</i>	<i>Quantity (Pounds)</i>	<i>State Manifest No.</i>	<i>Manifest No.</i>
5/29/96	44,820	MI 3905294	01375
5/28/96	45,240	MI 4046901	01376
5/28/96	46,120	MI 4046905	01377
5/28/96	44,420	MI 4046906	01378
5/28/96	43,900	MI 4046907	01379
5/28/96	47,540	MI 4046908	01380
5/28/96	49,640	MI 4046910	01381
5/28/96	47,640	MI 4046911	01382
5/28/96	45,260	MI 4046912	01383
5/29/96	47,500	MI 3905295	01384
5/29/96	44,980	MI 3905296	01386
5/29/96	48,000	MI 3905297	01385
5/29/96	50,100	MI 3905299	01387
5/30/96	40,880	MI 3905306	01388
5/30/96	40,040	MI 3905305	01389
5/30/96	45,140	MI 3905304	01390
5/30/96	42,000	MI 3905303	01391
5/30/96	48,060	MI 3905302	01392
5/30/96	48,720	MI 3905301	01393
5/31/96	45,600	MI 4219800	01394
5/31/96	48,500	MI 4219799	01395
5/31/96	48,820	MI 4219787	01396
5/31/96	46,740	MI 4219798	01397
5/31/96	47,800	MI 4219797	01398
6/3/96	44,600	MI 4219788	01402
6/4/96	49,300	MI 4219790	01403
6/6/96	47,760	MI 4219791	01404
6/6/96	42,400	MI 4046946	01405
6/4/96	46,280	MI 4046947	01406

**Table 7.1
Summary Of Disposal Of Pesticide Contaminated Soils, Hazardous Waste, At Michigan
Disposal Inc., Belleville, Michigan**

<i>Date</i>	<i>Quantity (Pounds)</i>	<i>State Manifest No.</i>	<i>Manifest No.</i>
6/4/96	46,300	MI 3941573	01407
6/4/96	46,400	MI 3941574	01408
6/5/96	44,040	MI 3941575	01409
6/5/96	44,700	MI 3941576	01410
6/5/96	48,920	MI 3905292	01412
6/5/96	46,700	MI 3905293	01415
6/6/96	43,380	MI 4046932	01416
6/6/96	44,080	MI 4046933	01417
6/6/96	48,740	MI 4046934	01418
6/6/96	48,720	MI 4046935	01419
6/6/96	39,800	MI 4046936	01420
6/7/96	44,720	MI 4046938	01423
6/7/96	49,300	MI 4046941	01425
6/10/96	42,940	MI 4046939	01424
TOTAL	1,976,580	43 loads	

8.0 QUALITY CONTROL SUMMARY

Quality Control (QC) Engineer conducted preparatory and initial site inspections during a site visit. This offered the QC Engineer an opportunity to review the completeness and adequacy of mobilization activities, to observe health and safety practices, to evaluate excavation operations, and to check sampling and analysis documentation. No QC problems were noted during the performance of this project. QC meetings were conducted and the minutes recorded and submitted with the inspection report to the NTR by the Site Supervisor. The minutes of the QC meetings are included in Appendix E.

Additional submittals forwarded to the NTR and their frequency of submission were as follows:

- Daily Sign-in Log
- Daily Health and Safety Report
- Daily Cost Report
- Monthly Progress Report
- Field Sampling Test Results – as received
- Confirmation Sample Test Results – as received

Appendix A
As-Built Drawings

MARINE CORPS BASE,
CAMP LEJEUNE

24 JACKSONVILLE

53

MIDWAY PARK
(LCH)

NORTHEAST CREEK

PARADISE POINT

SITE 80

MONTFORD POINT

M.C. AIR STATION

NEW RIVER

WALLACE CREEK

HICKS

VERONA

VERONA

VERONA

MILL

LOOP

TOWN CREEK

HADNOT POINT

MAIN

SERVICE

ROAD

COODELS CREEK

MCB CAMP LEJEUNE

ROAD

MILL CREEK

FRENCHS

DUCK

CREEK

SNEADS FERRY ROAD

CREEK

STONES BAY

CREEK

RIFLE RANGE

EVERETT

CREEK

COURT-DUST BAY

SNEADS FERRY

BEACH AREA

WATERWAY

ATLANTIC OCEAN

VICINITY MAP

0 1 2

1 INCH = 2 MILES

172

210

INTRACOASTAL BEACH



OHM Remediation
Services Corp.

WYCKS, GEORGIA
A Subsidiary of CH2M Construction

FIGURE I.1

VICINITY AND LOCATION MAP

D.O. #100
MCB CAMP LEJEUNE

PREPARED FOR
LANTDIV

DRAWN BY	J. LANGE	1/3/96
CHECKED BY	J. DUNN	1/3/96
FILE:	D:\OHM\LANTDIV\LEJEUNE\18319\RECORD\FIG1-1.DWG	
REV.	SHEET #	PROJECT NO.
0	-	18319

NORTH

PT #	NORTHING	EASTING
1	356,261.3521	2,485,040.5262
2	356,178.6847	2,485,082.7485
3	356,167.2843	2,485,063.8163
4	356,166.2941	2,485,054.9013
5	356,170.5517	2,485,010.2057
6	356,198.1292	2,484,989.4819
7	356,212.9135	2,485,004.2174
8	356,217.7839	2,484,998.1040
9	356,208.6672	2,484,976.3117
10	356,224.0151	2,484,963.9298
11	356,233.9169	2,484,960.4629
12	356,261.3521	2,484,973.2226
13	356,314.4832	2,485,290.1415
14	356,283.1908	2,485,328.7236
15	356,259.8910	2,485,309.8260
16	356,291.3869	2,485,270.9929
17	356,287.1958	2,485,272.9067
18	356,259.0884	2,485,262.4198
19	356,266.5125	2,485,242.5216
20	356,294.6199	2,485,253.0086
21	356,193.9025	2,485,164.5324
22	356,166.5826	2,485,176.9261
23	356,155.1958	2,485,151.8281
24	356,182.5158	2,485,139.4336
25	356,147.7552	2,485,184.2024
26	356,120.4353	2,485,196.5969
27	356,109.5248	2,485,172.5480
28	356,136.8448	2,485,160.1535
29	356,102.9983	2,485,204.7055
30	356,075.6784	2,485,217.0999
31	356,064.6935	2,485,192.8869
32	356,092.0134	2,485,180.4925
33	356,025.0633	2,485,212.9148
34	356,995.0633	2,485,212.9341
35	355,976.1479	2,485,203.6001
36	355,976.1284	2,485,192.2682
37	355,995.0438	2,485,182.9341
38	356,025.0438	2,485,182.9147
39	355,998.8183	2,485,171.9745
40	355,971.4984	2,485,184.3689
41	355,962.7380	2,485,165.0591
42	355,990.0579	2,485,152.6647

80-MW08

80-MW01


80-MW06

80-MW05

80-MW04


80-MW03

80-MW03-1W



LEGEND

- ORIGINAL AOC BOUNDARY POINT
- ▨ AREAS OF CONCERN (AOC)
- 16 --- TOPOGRAPHIC CONTOUR
- SF — SILT FENCE
- - - X - - - CONSTRUCTION FENCE
- ⊕ SHALLOW MONITORING WELL
- ⊕ INTERMEDIATE MONITORING WELL
- ⊕ ABANDONED MONITORING WELL




<p>OHM Remediation Services Corp. NORCROSS, GEORGIA A SUBSIDIARY OF OHM CORPORATION</p>		
DRAWN BY	J LANGE	3/25/96
CHECKED BY	B MATTHEWS	3/25/96
FILE	D:\OHM\LANDDIV\LEJUNE\18319\RECORD\FIG1-2.DWG	
REV	SHEET #	PROJECT NO
0	-	18319

FIGURE I.2
SITE PLAN
SITE 80 CLOSEOUT REPORT

D.O. #100
MCB CAMP LEJEUNE


PREPARED FOR
LANDDIV

OC 012 201X



LEGEND

- AREA WHERE PESTICIDE CONTAMINATED SOIL WAS EXCAVATED AND REMOVED TO A DEPTH OF APPROXIMATELY ONE FOOT BELOW LAND SURFACE
- AREA EXCAVATED TO A AVERAGE DEPTH OF TWO FEET BELOW LAND SURFACE
- TOPOGRAPHIC CONTOIR
- SILT FENCE
- CONSTRUCTION FENCE
- SHALLOW MONITORING WELL
- INTERMEDIATE MONITORING WELL
- AREAS OF CONCERN (AOCs)



NOTE
 1 FIGURE ADOPTED FROM PREVIOUS INVESTIGATION DOCUMENTS DEVELOPED BY BAKER ENVIRONMENTAL, INC 1994

OHM Remediation Services Corp. NORCROSS, GEORGIA A SUBSIDIARY OF OHM CORPORATION		
DRAWN BY	J LANGE	3/25/96
CHECKED BY	J DUNN	3/25/96
FILE	D:\OHM\LANDM\LEJEUNE\18319\RECORD\SITE DWG	
REV 0	SHEET #	PROJECT NO 18319

FIGURE 2.1
LIMITS OF EXCAVATION
AS-BUILT SITE 80

D.O. #100
 MCB CAMP LEJEUNE

PREPARED FOR
 LANTDIV

CONTINUED

COORDINATES FOR EXCAVATION LIMITS				
PT #	NORTHING	EASTING	TOP EL	CUT EL
1	356,173.56	2,485,072.91	18.20	17.30
2	356,161.34	2,485,042.61	17.80	16.60
3	356,176.36	2,485,034.86	17.50	15.60
4	356,171.81	2,485,029.02	17.40	15.80
5	356,159.44	2,485,034.98	17.60	16.20
6	356,170.88	2,485,002.86	17.10	15.90
7	356,186.27	2,484,991.02	16.90	15.40
8	356,214.64	2,484,991.76	16.70	14.90
9	356,208.25	2,484,971.47	16.50	14.40
10	356,233.43	2,484,959.58	16.30	13.60
11	356,259.70	2,484,967.95	15.60	14.90
12	356,254.35	2,484,994.95	16.70	15.30
13	356,251.50	2,485,020.62	16.70	14.40
14	356,206.13	2,485,025.16	19.00	15.60
15	356,189.67	2,485,054.64	18.00	16.80
16	356,194.93	2,485,062.31	17.10	-
17	356,220.32	2,485,052.17	17.20	16.50
18	356,223.82	2,485,056.93	17.00	16.20
19	356,230.10	2,485,055.12	16.90	16.40
20	356,227.77	2,485,048.55	17.10	16.30
21	356,235.62	2,485,052.95	16.60	15.60
22	356,242.13	2,485,049.93	17.00	15.80
23	356,240.55	2,485,041.15	16.90	15.90
24	356,251.69	2,485,044.91	16.40	15.60
25	356,256.39	2,485,056.08	16.90	15.50
26	356,247.58	2,485,060.32	16.90	15.80
27	356,256.61	2,485,081.12	17.80	16.20
28	356,265.96	2,485,078.17	17.10	16.50
29	356,267.95	2,485,087.69	17.70	16.30
30	356,260.63	2,485,093.34	17.70	16.50
31	356,263.45	2,485,102.54	18.10	16.40
32	356,255.80	2,485,105.47	18.80	16.70
33	356,243.67	2,485,086.25	18.30	16.90
34	356,228.07	2,485,095.44	19.50	17.50
35	355,245.04	2,485,101.45	18.40	17.10
36	355,241.58	2,485,111.94	18.20	16.80
37	355,227.71	2,485,110.13	18.50	16.90
38	356,229.35	2,485,102.94	18.40	17.10
39	355,216.12	2,485,108.03	18.70	17.60
40	355,222.69	2,485,126.48	19.10	18.10
41	355,209.67	2,485,127.93	19.30	17.90
42	355,196.38	2,485,096.22	18.60	17.50
43	356,226.71	2,485,080.85	18.60	17.00
44	356,239.80	2,485,074.04	17.00	15.80
45	356,235.75	2,485,064.82	16.30	15.40
46	356,219.60	2,485,072.15	17.90	16.70
47	356,213.07	2,485,063.17	17.50	16.40
48	356,206.46	2,485,067.20	18.60	17.30
49	356,208.79	2,485,074.70	18.10	17.00
50	356,195.57	2,485,082.45	18.80	17.60

COORDINATES FOR EXCAVATION LIMITS				
PT #	NORTHING	EASTING	TOP EL	CUT EL
51	356,195.27	2,485,089.68	18.80	17.60
52	356,185.10	2,485,095.75	18.50	17.60
53	356,189.83	2,485,106.06	18.50	17.90
54	356,179.71	2,485,110.12	18.60	17.70
55	356,175.57	2,485,100.10	18.50	17.70
56	356,166.45	2,485,104.67	18.40	17.60
57	356,155.59	2,485,097.54	18.40	17.60
58	356,173.32	2,485,090.54	18.50	17.70
59	356,181.35	2,485,087.39	18.40	17.40
60	356,188.39	2,485,082.57	18.50	17.60
61	356,181.47	2,485,070.34	18.60	17.10
62	356,185.05	2,485,044.01	17.15	15.70
63	356,129.03	2,485,183.18	18.99	-
64	356,126.06	2,485,175.84	18.89	-
65	356,113.24	2,485,182.46	18.79	-
66	356,114.83	2,485,189.30	18.79	-
67	356,087.22	2,485,182.94	18.39	-
68	356,096.08	2,485,178.60	18.29	-
69	356,100.70	2,485,187.69	18.79	-
70	356,091.30	2,485,191.84	18.79	-
71	356,080.47	2,485,196.08	18.69	17.59
72	356,086.64	2,485,206.02	18.59	17.59
73	356,078.27	2,485,210.84	18.39	17.69
74	356,086.14	2,485,226.44	18.89	17.59
75	356,094.91	2,485,222.54	19.29	17.89
76	356,099.40	2,485,231.90	18.89	17.99
77	356,081.92	2,485,240.49	18.89	17.79
78	356,076.68	2,485,232.20	18.69	17.69
79	356,059.10	2,485,240.46	18.59	17.79
80	356,054.98	2,485,231.58	18.69	17.69
81	356,038.36	2,485,240.36	18.59	17.79
82	356,031.10	2,485,230.85	18.69	17.49
83	356,048.66	2,485,219.33	18.39	17.39
84	356,046.25	2,485,213.14	18.29	17.59
85	356,060.50	2,485,206.28	18.09	17.29
86	356,057.15	2,485,197.45	18.59	16.39
87	356,066.19	2,485,191.24	18.29	-
88	356,072.30	2,485,200.23	18.29	17.79
89	356,003.84	2,485,246.58	16.59	-
90	356,000.30	2,485,234.88	16.59	-
91	356,027.28	2,485,223.27	18.19	-
92	356,021.49	2,485,235.08	19.59	-
93	356,026.25	2,485,245.50	20.39	-
94	356,017.45	2,485,248.38	19.09	-
95	356,015.59	2,485,241.96	19.79	-
96	356,038.70	2,485,198.88	17.29	15.89
97	356,032.85	2,485,207.96	16.39	15.69
98	356,019.69	2,485,206.93	18.79	16.34
99	356,016.66	2,485,215.57	17.89	16.39
100	356,000.99	2,485,214.39	16.49	15.99

COORDINATES FOR EXCAVATION LIMITS				
PT #	NORTHING	EASTING	TOP EL	CUT EL
101	355,998.85	2,485,205.72	16.79	15.49
102	355,990.24	2,485,204.17	18.09	16.19
103	355,989.02	2,485,195.24	17.99	15.89
104	355,981.27	2,485,197.01	18.09	16.29
105	355,978.43	2,485,186.90	18.19	15.99
106	355,971.32	2,485,185.11	18.39	16.09
107	355,972.11	2,485,176.19	18.19	15.99
108	355,989.70	2,485,169.54	18.10	16.20
109	355,993.43	2,485,179.06	18.99	16.29
110	355,982.74	2,485,184.11	18.99	16.19
111	355,985.46	2,485,190.02	18.99	16.09
112	355,995.76	2,485,186.86	18.99	15.89
113	356,000.31	2,485,185.39	17.99	15.99
114	356,004.39	2,485,175.92	18.29	16.59
115	356,007.08	2,485,181.37	18.39	15.89
116	356,013.71	2,485,178.27	18.39	16.69
117	356,011.20	2,485,186.06	18.89	16.09
118	356,018.84	2,485,187.66	18.39	15.99
119	356,023.20	2,485,177.21	18.59	16.39
120	356,031.33	2,485,176.33	18.76	16.69
121	356,031.54	2,485,187.05	18.79	16.19
122	356,040.30	2,485,187.06	18.39	15.79
123	356,041.95	2,485,172.20	18.29	15.99
124	356,054.19	2,485,178.27	18.09	15.89
125	356,055.08	2,485,188.20	18.19	15.89
126	356,059.94	2,485,189.54	18.39	16.39
127	355,987.92	2,485,160.59	18.30	16.10
128	355,996.85	2,485,156.30	18.80	16.20
129	356,003.04	2,485,167.16	18.50	16.10
130	356,246.12	2,485,217.10	19.63	18.43
131	356,242.82	2,485,226.34	19.73	18.93
132	356,258.18	2,485,234.29	20.63	19.03
133	356,261.74	2,485,224.90	19.63	18.93
134	356,263.60	2,485,237.07	20.33	19.33
135	356,265.99	2,485,248.27	20.23	19.13
136	356,269.76	2,485,252.21	20.33	19.63
137	356,267.08	2,485,258.76	20.73	19.43
138	356,274.54	2,485,263.82	20.43	19.63
139	356,270.24	2,485,127.21	20.63	19.63
140	356,248.83	2,485,276.58	21.03	19.93
141	356,288.79	2,485,273.82	20.73	20.13
142	356,293.43	2,485,277.92	20.83	20.13
143	356,287.96	2,485,285.85	20.93	20.03
144	356,279.29	2,485,280.86	21.03	19.83
145	356,276.24	2,485,285.57	20.53	19.93
146	356,265.99	2,485,280.22	20.73	20.03
147	356,251.36	2,485,263.07	20.33	19.53
148	356,253.98	2,485,254.84	20.43	19.43
149	356,249.09	2,485,251.89	20.33	19.23
150	356,245.06	2,485,256.52	20.13	18.63

COORDINATES FOR EXCAVATION LIMITS				
PT #	NORTHING	EASTING	TOP EL	CUT EL
151	356,234.03	2,485,253.05	21.63	18.43
152	356,226.97	2,485,267.67	20.43	18.93
153	356,242.25	2,485,272.05	19.93	19.23
154	356,235.53	2,485,277.84	20.23	19.53
155	356,227.29	2,485,273.10	20.43	19.63
156	356,218.30	2,485,282.04	21.93	20.23
157	356,225.75	2,485,289.21	22.63	20.03
158	356,208.32	2,485,298.15	21.83	20.93
159	356,198.77	2,485,292.91	21.93	20.53
160	356,203.51	2,485,283.17	21.93	20.53
161	356,274.03	2,485,289.19	20.63	19.63
162	356,291.16	2,485,300.14	20.63	19.83
163	356,285.17	2,485,185.39	17.99	15.99
164	356,268.48	2,485,298.29	20.53	19.23
165	356,293.13	2,485,315.64	20.63	19.63
166	356,299.36	2,485,305.76	20.93	19.83
167	356,307.36	2,485,311.29	20.93	19.53
168	356,303.05	2,485,320.52	20.83	20.03
169	356,300.49	2,485,304.50	20.83	19.83
170	356,321.58	2,485,307.71	20.93	19.93
171	356,312.20	2,485,302.15	20.73	20.03
172	356,304.96	2,485,308.52	20.73	19.73

D:\OHM\LANTDIV\LEJEUNE\18319\RECORD\FIG2A.DWG

 OHM Remediation Services Corp. <small>NORCROSS, GEORGIA A SUBSIDIARY OF OHM CORPORATION</small>		
DRAWN BY	J LANGE	8/18/96
CHECKED BY	J DUNN	/18.96
FILE	D:\OHM\LANTDIV\LEJEUNE\18319\RECORD\FIG2-2.DWG	
REV	SHEET #	PROJECT NO
0	-	18319

FIGURE 2.2
LIMITS OF EXCAVATION
SURVEY POINTS SITE 80

D.O. #100
MCB CAMP LEJEUNE

PREPARED FOR
LANTDIV

00712103X

COORDINATES FOR EXCAVATION LIMITS		
PT #	NORTHING	EASTING
1	356,261.3521	2,485,040.5262
2	356,178.6847	2,485,082.7485
3	356,167.2843	2,485,063.8163
4	356,166.2941	2,485,054.9013
5	356,170.5517	2,485,010.2057
6	356,198.1292	2,484,989.4819
7	356,212.9135	2,485,004.2174
8	356,217.7839	2,484,998.1040
9	356,208.6672	2,484,976.3117
10	356,224.0151	2,484,963.9298
11	356,233.9169	2,484,960.4629
12	356,261.3521	2,484,973.2226
13	356,314.4832	2,485,290.1415
14	356,283.1908	2,485,328.7236
15	356,259.8910	2,485,309.8260
16	356,291.3869	2,485,270.9929
17	356,287.1958	2,485,272.9067
18	356,259.0884	2,485,262.4198
19	356,266.5125	2,485,242.5216
20	356,294.6199	2,485,253.0086
21	356,193.9025	2,485,164.5324
22	356,166.5826	2,485,176.9261
23	356,155.1958	2,485,151.8281
24	356,182.5158	2,485,139.4336
25	356,147.7552	2,485,184.2024
26	356,120.4353	2,485,196.5969
27	356,109.5248	2,485,172.5480
28	356,136.8448	2,485,160.1535
29	356,102.9983	2,485,204.7055
30	356,075.6784	2,485,217.0999
31	356,064.6935	2,485,192.8869
32	356,092.0134	2,485,180.4925
33	356,025.0633	2,485,212.9148
34	355,995.0633	2,485,212.9341
35	355,976.1479	2,485,203.6001
36	355,976.1284	2,485,192.2682
37	355,995.0438	2,485,182.9341
38	356,025.0438	2,485,182.9147
39	355,998.8183	2,485,171.9745
40	355,971.4984	2,485,184.3689
41	355,962.7380	2,485,165.0591
42	355,990.0579	2,485,152.6647

80-MW08


80-MW01

80-MW06




LEGEND

- ▲ FIELD SCREENING SAMPLE POINT
- BOUNDARY POINT
- EXCAVATION
- 16- TOPGRAPHY contour
- PROPERTY
- PROPERTY LINE
- ⊕ WATER MAIN
- ⊕ WATER PIPE AND SPRINKLER



- NOTE
- 1 FIGURE ADOPTED FROM PREVIOUS INVESTIGATION DOCUMENTS DEVELOPED BY BAKER ENVIRONMENTAL, INC 1994
 - 2 PREFIX FOR PRE-EXCAVATION FIELD SCREENING SAMPLE POINT IDENTIFICATION IS CLJ100-FS
 - 3 SAMPLE LOCATIONS WERE NOT SURVEYED




		OHM Remediation Services Corp. <small>NORCROSS, GEORGIA A SUBSIDIARY OF OHR CORPORATION</small>	
		FIGURE 6.1 SOIL PRE-EXCAVATION SCREENING SAMPLE LOCATION & CLOSEOUT REPORT - SITE 80 D.O. #100 MCB CAMP LEJEUNE PREPARED FOR LANTDIV	
DRAWN BY	J LANGE/J COLLINS	3/25/96	
CHECKED BY	J DUNN	5/6/96	
FILE	D:\OHM\LANTDIV\LEJEUNE\18319\FIG21.DWG		
REV	SHEET #	PROJECT NO	18319
0	-		



LEGEND

- * SOIL CONFIRMATION SAMPLE POINT
- 10'x10' GRID
- 16 --- TOPOGRAPHIC CONTOUR
- - - - SILT FENCE
- - X - - - ROW TREE OR FENCE
- ⊕ WATER PIPE AND SPRINKLER
- ⊙ WASTE DOWN AREA



 OHM Remediation Services Corp. NORCROSS, GEORGIA A SUBSIDIARY OF OHM CORPORATION		
DRAWN BY	J LANGE/J COLLINS	3/25/96
CHECKED BY	J DUNN	5/6/96
FILE	D:\OHM\LANDDIV\LEJEUNE\18319\RECORD\FIG6-2.DWG	
REV	SHEET #	PROJECT NO
0	-	18319

FIGURE 6.2
SOIL CONFIRMATION SAMPLE LOCATION CLOSEOUT REPORT
SITE 80
 D.O. #100
 MCB CAMP LEJEUNE
 PREPARED FOR
 LANTDIV

0-210...

Appendix B

Photographic Documentation



Project No. 18319 **Date: 4/18/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 1-12
Description: Preliminary photo



Project No. 18319 **Date: 4/18/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 13-16
Description: Preliminary photo



Project No. 18319 **Date: 4/18/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 17-20
Description: Preliminary photo



Project No. 18319 **Date: 4/18/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 21-24 and 25-28
Description: Preliminary photo



Project No. 18319 **Date: 4/18/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 33-38
Description: Preliminary photo



Project No. 18319 **Date: 4/18/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 29-32
Description: Field screen sampling



Project No. 18319 **Date: 5/28/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 1-12
Description: Initial excavation of soil to a depth of 1 foot



Project No. 18319 **Date: 5/29/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 33-38 and 39-42
Description: Delineation of AOCs



Project No. 18319 **Date: 5/29/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 13-16
Description: Initial excavation of soil to a depth of 1 foot



Project No. 18319 **Date: 5/29/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 33-38
Description: Soil loadout



Project No. 18319 **Date: 6/3/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 13-16 and 17-20
Description: Excavation area



Project No. 18319 **Date: 6/3/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 25-28
Description: Excavation area



Project No. 18319 **Date: 6/3/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 29-32
Description: Excavation area



Project No. 18319 **Date: 6/3/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 33-38
Description: Confirmation sampling



Project No. 18319 **Date: 6/6/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 1-12
Description: Loading of contaminated soils



Project No. 18319 **Date: 6/12/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 1-12
Description: Backfill operations



Project No. 18319 **Date: 6/13/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: Borrow Pit
Description: Staging backfill material



Project No. 18319 **Date: 6/13/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 17-20
Description: Backfill operations



Project No. 18319 **Date: 6/13/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 1-12
Description: Final grade



Project No. 18319 **Date: 6/18/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 1-12
Description: Area seeded and mulched



Project No. 18319 **Date: 6/18/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 33-38 and 39-42
Description: Area seeded and mulched



Project No. 18319 **Date: 6/18/96**
Contract No. N62470-93-D-3032
Delivery Order: 100
Location: AOC 33-38
Description: Area seeded and mulched