

DESIGN COORDINATION AND REVIEW COMMENTS			JOB ORDER NO. RF4800
5ND LANTDIV 3-11012/30 (NEW2/76)			
COMMENTS BY RICHARD COFER	CODE 4041	PHONE (804)444-9001	DATE 10/19/94
PROJECT TITLE AND LOCATION SOIL AND GROUNDWATER REMEDIATION OPERABLE UNIT NO. 2 CAMP LEJEUNE, NC			TYPE OF REVIEW
			35%
			100%
			X FINAL
			OTHER
DWG. NO. OR PAR NO.	COMMENTS (MAKE GENERAL COMMENTS AFTER SPECIFIC COMMENTS)		ACTION TAKEN (& REASONS WHERE SIGNIFICANT)

E-2 1	USE LANTDIV STANDARD PANEL SCHEDULES	
E-2 32	INDICATE ON PLAN THE 1300 FOOT RUN TO PINEY GREEN ROAD. INCLUDE ALL POLES, HARDWARE, CONDUCTORS, GUYS, POLE NUMBERS ETC. PROVIDE SAG TABLES.	
E-2	FOR POLE NEXT TO PAD MOUNTED TRANSFORMER INDICATE HARDWARE; RISERS (NUMBER, SIZE & TYPE), GROUND, UNDERGROUND TERMINALS (RATINGS), CROSSARMS, INSULATORS, GUYS, ANCHORS, ETC.	
E-2	INDICATE THE NEW LOCATION OF EXISTING OVERHEAD POLE LINE.	
E-3, E-4	REWRITE NOTE 1. TO SAY "VERIFY LOCATIONS, SIZES, & ELECTRICAL REQUIREMENTS OF EQUIPMENT PROVIDED. CIRCUIT BREAKERS, STARTERS, CONDUIT, WIRING ETC. SHALL BE SIZED FOR PROPER INSTALLATION AND OPERATION OF EQUIPMENT PROVIDED" WE DO NOT ADDRESS THE ELECTRICAL CONTRACTOR WE ONLY ADDRESS THE PRIME, THEREFORE USE DIRECTIVE LANGUAGE AND DO NOT USE THE WORD "CONTRACTOR".	
E-4	ALL EQUIPMENT & PUMPS ARE SIZED, YOU ARE REQUIRED TO SIZE THE DISCONNECTS, HOMERUNS, AND CIRCUIT BREAKERS IN THE PANELS. IF THE CONTRACTOR DECIDES TO PROVIDE A DIFFERENT SIZED PIECE OF EQUIPMENT THEN HE WILL BE REQUIRED TO ADJUST THE SIZE.	
E-5	REMOVE FUSE RATING FROM TRANSFORMER DETAIL IT IS COVERED IN SECTION 16462	
SPEC 16011 PARA 1.5	INDICATE VOLTAGES AS 480Y/277 AND 208Y/120	
SPEC 16370 PARA 1.4.*	ADD G's TO APPROPRIATE SUBMITTALS	
X SPEC 16370 PARA 1.4.4	REMOVE, THIS IS FOR OVERHEAD TRANSFORMERS	
X SPEC 16370 PARA 1.4.6	REMOVE C., THIS IS FOR OVERHEAD TRANSFORMERS	
2.2 SPEC 16370 PARA 2.3	ADD, "WOOD CROSSARMS SHALL BE 8-FOOT AND" CONFORM TO REA 50-17.	
X SPEC 16375 PARA 1.4.4	REMOVE THIS SECTION, UNDERGROUND IS COVERED IN 16301	
X SPEC 16402 PARA 2.4.2	REMOVE c., NO 120/240 VOLT SYSTEM IN JOB.	
SPEC 16462 PARA 2.2.2	VALUES SHOULD BE A=5.2, B=2.1 & C=\$9600	

DESIGN COORDINATION AND REVIEW COMMENTS			JOB ORDER NO. RF4800	
5ND LANTDIV 3-11012/30 (NEW2/76)		CODE 4041	PHONE (804)444-9001	DATE 10/19/94
COMMENTS BY RICHARD COFER				
PROJECT TITLE AND LOCATION SOIL AND GROUNDWATER REMEDIATION OPERABLE UNIT NO. 2 CAMP LEJEUNE, NC			TYPE OF REVIEW	
			35%	
			100%	
			X FINAL	
			OTHER	
DWG. NO. OR PAR NO.	COMMENTS (MAKE GENERAL COMMENTS AFTER SPECIFIC COMMENTS)		ACTION TAKEN (& REASONS WHERE SIGNIFICANT)	
SPEC 16510 PARA 1.4.5.1	REPLACE CODE 103 WITH "1613, 1510 GILBERT STREET"			
SPEC 16510 PARA 2.1.2	CHANGE COLOR TEMPERATURE TO "3500 K			

Facsimile Cover Sheet

To: Don Joiner
Company: Baker Environmental
Phone: (412)269-2064
Fax: (412)269-2002

From: Don Petteway
Company: LANTDIV Code 411
Phone: (804)444-9916
Fax: (804)444-9065

Date: 22 NOV 94

**Pages including this
cover page:** 3

Comments: Don, attached is a copy of the comments for the final design for remediation of Operable Unit No. 2 at Camp Lejeune, N.C. Your company is responsible to insure that these comments are incorporated in the contractor's work plan as part of your review. LantDiv will not review this aspect of the work plan. Call me if you have questions.

Don Petteway

cc. 04 file
code 0524
code 1832
code 1823

*LANTDIV, code 04 is reviewing this also. (In addition to
~~code 04~~ "comfort fee" Baker)*