



07.01-01/21/92-02076

661 ANDERSEN DRIVE • PITTSBURGH, PENNSYLVANIA 15220 • (412) 921-7090

R-49-9-91-7

January 21, 1992

Ms. Laurie A. Boucher (Code 1822)
Commander, Atlantic Division
Naval Facilities Engineering Command
Environmental Quality Branch
Norfolk, Virginia 23511-6287

Subject: A/E Contract N62470-90-B-7629
Task Order No. 5 - Final Site Management Plan
MCB Camp Lejeune, North Carolina

Dear Ms. Boucher:

Enclosed are seven (7) copies of the Final Site Management Plan for MCB Camp Lejeune. Five (5) copies of this document have also been sent to Mr. George Radford at the base. Two (2) copies were sent to EPA Region IV, and two (2) copies were sent to North Carolina DEHNR. Attached to this letter is a summary of changes to the Draft Final.

Please call me at (412) 921-8358 if you have any questions.

Very truly yours,

A handwritten signature in cursive script that reads "Vicki Bomberger".

Vicki Bomberger
Program Manager

VB/jcs

Enclosures

Attachment

ATTACHMENT 1

CHANGES TO THE NOVEMBER 1, 1991 DRAFT FINAL SITE MANAGEMENT PLAN FOR MARINE CORPS BASE CAMP LEJEUNE

The Draft Final Site Management Plan for the Marine Corps Base, Camp Lejeune, was submitted on November 1, 1991 to representatives of the Department of Navy, Atlantic Division, Environmental Quality Branch; the U.S. Marine Corps Base Camp Lejeune; the state of North Carolina, Department of Environment, Health, and Natural Resources; and the Waste Management Division of the U.S. Environmental Protection Agency, Region IV. This attachment summarizes changes made to the Draft Final Site Management Plan.

CHANGE NO. 1: Title Page was changed from Draft Final to Final

CHANGE NO. 2: Page 4-3, Table 4-1: An entire section titled Community Relations Activities was added to the table as follows:

COMMUNITY RELATIONS ACTIVITIES

| <u>Task</u> | | <u>Duration (Days)</u> |
|-----------------------------------|----|----------------------------|
| Prepare and Publish Public Notice | | 14 |
| Notice to Proceed | 0 | |
| Publish Public Notice | 14 | |
| Public Comment Period | | 30 |
| Begin Public Comment Period | 0 | |
| Conduct Public Meeting | 14 | |
| End Public Comment Period | 30 | |

CHANGE NO. 3: Page 5-2, Operable Unit No. 1 (Site 78): Shallow Aquifer: Community Relations Activities were added and compliance dates revised as follows (changes are **BOLD**).

| DELIVERABLES: Shallow Aquifer | COMPLIANCE DATE | TARGET DATE |
|-----------------------------------|--|---|
| FY92: Draft RI/FS Report and PRAP | November 20, 1991 | |
| Draft Final RI/FS Report/PRAP | Within 60 days of receipt of EPA/DEHNR comments to the Draft RI/FS/PRAP. | |
| Final RI/FS Report and PRAP | Draft Final becomes Final within 30 days if no further comments are received. | |
| Public Notice | | 14 days to prepare and publish notice. |
| Public Comment Period | 30 days minimum. | |
| Public Meeting | Approximately 14 days after start of public comment period. | |
| End Public Comment Period | Minimum of 30 days after start of public comment period. | |
| Draft ROD | 60 days after end of public comment period. | |
| Draft Final ROD | Within 60 days of receipt of EPA/DEHNR comments to the Draft ROD. | |
| Final ROD | Draft Final becomes Final within 30 days if no further comments are received. | |

Also, the Draft Interim Action Design Work Plan deliverable date was changed to Fiscal Year 1993 and the Compliance Date of September 18, 1992 was deleted.

CHANGE NO. 4: Page 5-4, the "Deliverables" dates were modified as follows (changes are **BOLD**).

| DELIVERABLES: | COMPLIANCE DATE | TARGET DATE |
|----------------------------|-----------------|-------------|
| Shallow Soils/Deep Aquifer | | |

Added after Draft Final RI/RA Reports:

| | | | |
|------|--------------------------------|--|--|
| FY92 | Final RI/RA Reports | Draft Final becomes Final within 30 days if no further comments are received. | |
| | Draft Final FS (shallow soils) | The Draft Final Feasibility Study was not provided since the Navy/Marine Corps understanding was that the risks evaluated for the shallow soils are below acceptable EPA levels. | |

Added after Draft Final PRAP:

| | | | |
|--|----------------------------|---|--|
| | Final PRAP (shallow soils) | Draft Final becomes Final within 30 days if no further comments are received. | |
| | Public Notice | | 14 days to prepare and publish notice. |
| | Public Comment Period | 30 days minimum. | |
| | Public Meeting | Approximately 14 days after start of public comment period. | |
| | End Public Comment Period | Minimum of 30 days after start of public comment period. | |
| | Draft ROD | 60 days after end of Public Comment Period. | |

The following text was added to the Final ROD Compliance Date: Draft Final becomes Final within 30 days if no further comments are received.

CHANGE NO. 5: Community Relations Activities were included in the Deliverables Column after the Draft PRAP and before the Draft ROD for the following sites:

Site 6, page 5-6
Site 48, page 5-7
Site 69, page 5-8
Site 9, page 5-9
Site 21, page 5-10
Site 22, page 5-11
Site 24, page 5-12
Site 2, page 5-13
Site 28, page 5-14
Site 74, page 5-15
Site 16, page 5-16
Site 73, page 5-17